Lock Up/Pre-Plaster Inspection Report

Provided By



Inspect365

Level 23, 727 Collins Street, Melbourne , VICTORIA , 3008, Australia P 1300 000 442 info@inspect365.com.au www.inspect365.com.au

Inspection Address VICTORIA



Report Information

Client Information

Client Name Sample

Email Sample

Inspection Information

Report/Agreement # 2210210847402

Inspection Date: 25 Oct 2021

Inspection Time: 09:40 am





Table of Contents

- 1. STAGE BUILDING INSPECTION REPORT
- 2. PLAN DETAILS
- 3. BUILDING WORKS INSPECTED
- 4. PLAN CONFIRMATION
- 5. CONFIRMATION





Summary Of Minor Defects

Below Is A Summary Of Defects Other Than Major Defects.

Section	Location	Name	Comment
PLAN CONFIRMATION	Findings	Frame Construction & Fixings	Does Not Conform With Plans. Various wall and ceiling noggins required, including garage. No signs of the wall or ceilings being straightened.
PLAN CONFIRMATION	Findings	External cladding	Does Not Conform With Plans. Exterior cladding not completed, recommend installing prior to plaster.
PLAN CONFIRMATION	Findings	Doors	Does Not Conform With Plans. Temporary doors not installed.
PLAN CONFIRMATION	Findings	Insulation	Does Not Conform With Plans. Insulation not installed.
PLAN CONFIRMATION	Findings	Glazing	Does Not Conform With Plans. Broken pane of glass.
PLAN CONFIRMATION	Findings	Eave linigs	Does Not Conform With Plans. Eave linings not installed.





STAGE BUILDING INSPECTION REPORT

BUILDING INSPECTION REPORT

Have Architectural or Structural Engineering Plans been provided for this inspection?

Yes

Where drawings have not been provided, the inspector cannot check specifications against the plan and can take no responsibility for any inconsistencies between the actual works inspected on site and the actual plans.

Weather at time of inspection:

Dry







PLAN DETAILS

Property Plan Details

Inspection Type

Lockup

Residential Building Type

Free Standing House

Levels

Single Storey

Additions

Attached Garage

Main Building Subfloor Construction

Slab On Ground

Main Building Wall Consruction

Brick Veneer Construction

Main Building Roof Construction

Concrete Tile

Obstructions and Inaccessible Areas

All normally accessible areas were accessible on the day of the inspection.





BUILDING WORKS INSPECTED

Description of Building Works Inspected

Description Of Building Works Inspected

Fitting of Plumbing and Electrics
A/C Unit and Ducting
Building Exterior
Building Interior
Internal Frame Construction and Fixings
Roof Space
Waterproofing

Fixing

No inspection of roof due to height restrictions







PLAN CONFIRMATION

Findings

Frame Construction & Fixings

Does Not Conform With Plans.

Various wall and ceiling noggins required, including garage.


No signs of the wall or ceilings being straightened.

































































Heating & cooling ducting

Conforms with plans


















External cladding

Does Not Conform With Plans.

Exterior cladding not completed, recommend installing prior to plaster.




















Doors

Does Not Conform With Plans.

Temporary doors not installed.












Insulation

Does Not Conform With Plans.

Insulation not installed.



































Plumbing & elctrical services

Conforms with plans

















Glazing

Does Not Conform With Plans.

Broken pane of glass.







Eave linigs

Does Not Conform With Plans.

Eave linings not installed.







CONFIRMATION

Inspector's Statement Of Confirmation

Statement Of Confirmation

I confirm that the accessible and visually inspected works as described in this report, and inspected by me are consistent with the plans/drawings provided except where otherwise noted in this report.

The Inspection and Report was carried out by: John Sample

State License Number: DB-UXXXXX

Insurance Accreditation Number: Professional Indemnity Insurance Policy 2021-COXXXX-XXXXX

Contact the Inspector on: 04XX XXX XXX

For and on Behalf of: Inspect365





